

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSITE20200776  
Address: 114 SE DOUGLAS ST, LEES SUMMIT, MO 64063

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Sidewalk Inspection</b>	Joe Starlin	Partial	Monday, July 26, 2021

Informational:

1          Misc

7-9-21 8:15am Freedom Concrete are setting up the sidewalk along Douglas and 2nd St. We discuss the ADA at the corner of 2nd and Douglas. They are aware that they need a ADA compliant 5x5 turn space at the corner. They have plenty of aggregate and it is compacted. 4:11pm They have poured the sidewalk and cured with white. The signal pedestal is in the middle of the walk. They will need to pour a minimum of 4'feet on one side of the pedestal. The walk will need widened by the storm inlet by one foot as well. I have talked to Jason with Cityscape about what needs to be done.  
7-26-21 3:20pm I met Jason on site to inspect the sidewalk. They need to add the aggregate then they will be ready to pour.

**Comments:**