

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20210599  
Address: 2051 NW LOWENSTEIN DR, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Sidewalk Inspection</b>	Joe Starlin	Passed	Tuesday, July 27, 2021

Informational:

1          Misc

6-23-21 10:36am They have dug out and set forms on the walking path at the east side of the site. There is no base rock in at this time and no crews are on site.

7-14-21 9:15am They have set forms and have the base rock compacted. They will be pouring at 10am. I informed the contractor to use white cure. They will be pouring the two missing panels at Firebirds as well.

7-27-21 10:35am They have poured the walks and they are ADA compliant.

**Comments:**