

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRSITE20200776  
Address: 114 SE DOUGLAS ST, LEES SUMMIT, MO 64063

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Water Line - Construction Inspection</b>	Joe Starlin	Partial	Tuesday, July 27, 2021

Informational:

1 Misc

7-26-21 2pm Breit is on site installing the fire hydrant that was hit last Thursday. They have bleach and are cleaning everything with it. They have the new hydrant installed and will pour the thrust block on Tuesday 7-27-21. 7-27-21 8:50am Breit is on site to cover the hydrant with plastic and pour the thrust block. They will make the saw cut at approximately 1pm today. 9:23am Breit has poured the thrust block. 12:58pm Breit is on site to cut out a section of the road. 1:53pm Dan Harper came on site with Steve Robbins. Dan has determined that they will need to backfill with AB3 in lifts.

**Comments:**