

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSUBD20200866  
Address:

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Storm Sewer Construction Inspection</b>	Nick Lightner	Partial	Tuesday, July 27, 2021

Informational:	
1          Misc	Crew is installing storm sewer and has hit rock, they have been breaking up the rock and have installed MH 4-A1. Now starting to lay pipe out of MH 4-A1 but have hit more rock.

Informational:	
2          Misc	7/26/21 15:00 - Crew has installed 128.27 LF of 15"HDPE that was coming out of CI-10I headed up to Monarch Dr. Crew also placed JB 4-10A 7/27/21 15:15 - Crew has placed 183.98 LF of 42" HDPE, placed ci 4-10B, CI 4-10C and STM Line 4-12.

**Comments:**