

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20191614
Address: 1701 SE OLDHAM PKWY, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Commercial	Robb Popp	Partial	Wednesday, July 28, 2021

Informational:
1 THIRD FLOOR —AREAS APPROVED—

BUILDING C
COMPLETE

BUILDING B
COMPLETE

BUILDING A*
-COMPLETE

Informational:
2 SECOND FLOOR —AREAS APPROVED—

BUILDING C
COMPLETE

BUILDING B
COMPLETE

BUILDING A
CORRIDOR CEILINGS TO SHAFT WALL

ROOMS: 2001,2002, 2017,2018,2043, 2045,2046, 2047
STAIRWELL WALLS AND CEILING

Informational:

3 FIRST FLOOR

—AREAS APPROVED—

BUILDING C

CORRIDOR CEILINGS TO SHAFT WALL
ROOMS:1015,1017,1020-1030
STAIRWELL WALLS AND CEILING

BUILDING B

CORRIDOR CEILINGS TO SHAFT WALL
ROOMS: 1002-1015
STAIRWELL WALLS AND CEILING

BUILDING A

CORRIDOR CEILING TO SHAFT WALL
EXTERIOR WALL 1032 OK TO INSULATE
STAIRWELL WALLS AND CEILING
ROOMS: 1046, 1053, 1056, 1059, 1061, 1062, 1037,1038,1049,1052

MCAL BUILDING

PRE ROCK:
MECHANICAL ROOM 165 NORTH WALL
ROOM 1057 OK TO ROCK FOR ELECTRICAL GEAR EAST AND SOUTH WALLS
STAIRWELL WALLS AND CEILING
ROOMS 1018, 1061, 1045,1047,1048
ROOM 156 OK FOR ROCK BEHIND ELECTRICAL EQUIPMENT
ROOM 1041 OK FOR SOFFIT FRAMING
ROOMS OK FOR BATHROOM PRE ROCK AND EXTERIOR WALL
INSULATION::101-106,108,109-123,126,128,130,131,133,135-137,139,141-146

Corrective Action Required:

4 Miscellaneous
Correction

2044-INCOMPLETE
2045-INCOMPLETE
1057-INSTALL DAMPERS, COMPLETE PLUMBING
1057A-REPAIR TRUSSES
024-REPAIR TRUSS
MCAL-
-PARTY WALLS-PROVIDE STUD SHOES AT ALL STUDS OVERBORED BY
SPRINKLER LINE
-SEAL ALL GAPS AND PENETRATIONS AT SMOKE WALLS

Comments: