

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20210263
Address: 520 NW HOPE LN, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Pavement-Proof Roll	Ronald Paynter	Failed	Wednesday, July 28, 2021

Corrective Action Required:

1	Misc	They had a tandem dump truck with a 20.4 ton load. KC Testing was on site for the proof roll also, It was determined from all parties that the parking lot subgrade is not ready for geo grid yet. RP 6-7-21
---	------	--

Corrective Action Required:

2	Misc	Kruger Technologies was on site for third party testing of the proof roll. Kaw Valley had a tandem dump truck with a 19.45 ton load. West and east parking lots failed at all the low points. Kaw Valley is going to rework the rock and try again on Wednesday. 7-26-21
---	------	--

Informational:

3	Misc	KTI was on site for 3rd party testing. They had a tandem dump truck with a 20.21 ton load. The only spots that failed was the western side of the east parking lot. They are going to rework that section and we will do another proof roll tomorrow. RP 7-28-21
---	------	--

Comments: