

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20203927
Address: 310 SW WARD RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
In-wall Inspection	Mark Harding	Failed	Wednesday, July 28, 2021

Informational:
1 Misc north vestibule -walls at cart storage north and to the south

Informational:
2 Misc In wall-
Areas approved to cover: Pharmacy and patient rooms.

Corrective Action Required:
3 Misc - provide detail on spliced studs, support and insulate copper water piping.
- DWV, support and provide mid-story guide on sizes 2" and smaller.
recall when ready.

Comments: