

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20200776
Address: 114 SE DOUGLAS ST, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Water Line - Construction Inspection	Joe Starlin	Partial	Wednesday, July 28, 2021

Informational:

1	Misc	7-26-21 2pm Breit is on site installing the fire hydrant that was hit last Thursday. They have bleach and are cleaning everything with it. They have the new hydrant installed and will pour the thrust block on Tuesday 7-27-21. 7-27-21 8:50am Breit is on site to cover the hydrant with plastic and pour the thrust block. They will make the saw cut at approximately 1pm today. 9:23am Breit has poured the thrust block. 12:58pm Breit is on site to cut out a section of the road. 1:53pm Dan Harper came on site with Steve Robbins. Dan has determined that they will need to backfill with AB3 in lifts. 7-28-21 9:30am they installed the second lift of AB3. They will be setting forms to pour concrete.
---	------	--

Comments: