## CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200 **DEVSERVICES.CITYOFLS.NET**

## **Inspection Summary**

Permit #: PRCOM20191614 Address: 1701 SE OLDHAM PKWY, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Commercial	Robb Popp	Partial	Thursday, July 29, 2021
Informational: 1 THIRD FLOOR	— AREAS APPROVED— ***BUIDING C*** COMPLETE ***BUILDING B*** COMPLETE		
Informational: 2 SECOND FLOO	***BUILDING A**** -COMPLETE R — AREAS APPROVED— ***BUILDING C*** COMPLETE ***BUILDING B*** COMPLETE ***BUILDING A*** CORRIDOR CEILINGS TO S	SHAFT WALL	

ROOMS: 2001,2002, 2017,2018,2043, 2045,2046, 2047 STAIRWELL WALLS AND CEILING

Informational: 3 FIRST FLOOR

—AREAS APPROVED—

\*\*\*BUILDING C\*\*\* CORRIDOR CEILINGS TO SHAFT WALL ROOMS:1015,1017,1020-1030 STAIRWELL WALLS AND CEILING

\*\*\*BUILDING B\*\*\* CORRRIDOR CEILNGS TO SHAFT WALL ROOMS: 1002-1015 STAIRWELL WALLS AND CEILING

\*\*\*BUIDING A\*\*\* CORRIDOR CEILNG TO SHAFT WALL EXTERIOR WALL 1032 OK TO INSULATE STAIRWELL WALLS AND CEILING ROOMS: 1046, 1053, 1056, 1059, 1061, 1062, 1037,1038,1049,1052

\*\*MCAL BUILDING\*\* PRE ROCK: MECHANICAL ROOM 165 NORTH WALL STAIRWELL WALLS AND CEILING

ROOMS 1018, 1061, 1045,1047,1048,1057,1057A ROOM 156 OK FOR ROCK BEHIND ELECTRICAL EQUIPMENT ROOM 1041 OK FOR SOFFIT FRAMING ROOMS OK FOR BATHROOM PRE ROCK AND EXTERIOR WALL INSULATION::101-106,108,109-128,,130,131,133,135-137,139,140-146

Corrective Action Required:

4	Miscellaneous	2044-INCOMPLETE
	Correction	2045-INCOMPLETE
		024-REPAIR TRUSS
		MCAL-
		-PARTY WALLS-PROVIDE STUD SHOES AT ALL STUDS OVERBORED BY
		SPRINKLER LINE

Comments: