

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20212248

Address: 903 NW BLACK TWIG LN, LEES SUMMIT, MO 640812100 NW LOWENSTEIN DR, LEES SUMMIT, MO 640812200 NW LOWENSTEIN DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Erosion Sediment Control (ESC) Inspection	Joe Starlin	Partial	Friday, July 30, 2021

Informational:

1 Misc

7-30-21 2:17pm On Thursday the 29th there was a complaint about dust in the air from the rock crushing. I came on site and had them start watering. Today the 30th City Hall had a complaint again about dust in the air. When I arrived on site the water truck was spraying but it wasn't enough to keep the dust down. The wind is blowing in the direction of the neighborhood to the west. This is where the complaint came from. I informed the contractor they will need to take more measures to keep the dust down. I spoke with Allen Fletcher and he assured me he would. They have stopped work for today and will start again on Monday the 2nd. There is a unidentified person in a grey car across the street watching the work taking place.

Comments: