

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20183647
Address: 1401 NW VIEW HIGH DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Pavement-Surface	John Jackson	Partial	Monday, August 02, 2021

Informational:

1	Misc	8/2/21 Monday (Praderio Dominic Project Sup. - Concrete crew) Contractor began pouring concrete @ 4:00AM. Olsson (third party testing) was onsite to began testing. Projection for final yardage of concrete poured for today by (Fordcye Concrete Inc.) shall be approximately 1100 to 1200 yards of concrete. Street pavement will resume tomorrow around 7:00AM. Contractor finished concrete paving around 4:00PM.
---	------	---

Comments: