

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20201709
Address: 2020 SW HOOK RD, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Water Line - Thrust Restraint	John DiMauro	Passed	Thursday, July 15, 2021

Informational:

1 Misc

On Thursday, 7-08-2021. Redford Excavating poured restraints for prior waterline fittings and hydrant installations.

On Monday, 7-12-2021. Redford poured thrust restraints for fittings from sta 17+00 through the end of line #4.

On Wednesday, 7-14-2021, Redford Excavating poured Thrust restraints for 16" 'T' for water main connection performed and also trust blocks for water line #4 at bends installed day before.

On Tuesday, 8-03-2021. Red Ford excavating pour thrust block restraint for 16" north tap location for . main

Comments: