

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRSUBD20201709  
Address: 2020 SW HOOK RD, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Water Line - Construction Inspection</b>	Tom Taylor	Passed	Tuesday, August 03, 2021

Informational:

1 Misc

On Wednesday, 6-23-2021. Redford construction installed 8" water line on line #6. (1) hydrant was installed as well.

On Wednesday, 7-07-2021. Red Ford Excavating resumed 8" waterline installation. Contractor installed waterline from 15+53 to 20+21 placing all fittings bends and backfilling all pipe.

On Thursday, 7-08-2021. Contractor resumed waterline installation. Picking up at sta 20+21 contractor continued to install 8" waterlines w/ fittings. Backfilled pipe where app. Poured restraints for today bends and yesterdays as well.

On Friday Redford Excavating resumed 8" Waterline installation. Contractor started at sta 12+00 moving backwards on baseline approx. 240 LF installing all fittings including 8x8 tee for line #4.

On Monday, Redford excavating resumed waterline installation. Contractor installed remaining portion of line #4 including fire hydrant. Contractor completing remaining leg work for watermain tap for Wednesday.

On Tuesday, 8-03-2021. Red Ford Excavating performed the last main "T" tap

for the north side of the project. Main tap started at 7:30 am and was completed at 12:00 pm.

**Comments:**