

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20201709
Address: 2020 SW HOOK RD, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Water Line - Construction Inspection	Tom Taylor	Passed	Tuesday, August 03, 2021

Informational:

1 Misc

On Wednesday, 6-23-2021. Redford construction installed 8" water line on line #6. (1) hydrant was installed as well.

On Wednesday, 7-07-2021. Red Ford Excavating resumed 8" waterline installation. Contractor installed waterline from 15+53 to 20+21 placing all fittings bends and backfilling all pipe.

On Thursday, 7-08-2021. Contractor resumed waterline installation. Picking up at sta 20+21 contractor continued to install 8" waterlines w/ fittings. Backfilled pipe where app. Poured restraints for today bends and yesterdays as well.

On Friday Redford Excavating resumed 8" Waterline installation. Contractor started at sta 12+00 moving backwards on baseline approx. 240 LF installing all fittings including 8x8 tee for line #4.

On Monday, Redford excavating resumed waterline installation. Contractor installed remaining portion of line #4 including fire hydrant. Contractor completing remaining leg work for watermain tap for Wednesday.

On Tuesday, 8-03-2021. Red Ford Excavating performed the last main "T" tap

for the north side of the project. Main tap started at 7:30 am and was completed at 12:00 pm.

Comments: