

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20202637
Address: 1001 SE BAILEY RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Water Line - Construction Inspection	Tom Taylor	Passed	Tuesday, August 03, 2021

Informational:

1 Misc

On Monday, 7-12-2021. She Diggs it Completes temp. Fencing and Diggs to expose the 16" water line that contractor plans to tap and reduce to 6" water line for school. Tap will be on Tuesday 7-13-2021.

16" Tap was completed on Tuesday, 7-13-2021

On Tuesday 7-19-2021, She Diggs it hired Magnum Boring to bore under Bailey Rd to connect the 6" pvc water line. For the school connection.

On Tuesday, 8-03-2021, She Diggs It performed a hydrostatic pressure test on the fire line and it passed the 200 lb of pressure for 2 hrs.

Comments: