

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRRES20210695  
Address: 206 NW JOSHUA DR, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Sidewalk Inspection</b>	Ronald Paynter	Failed	Tuesday, August 03, 2021

Corrective Action Required:

1	Misc	Forms were placed and aggregate was present and compacted. Water meter is located in the middle of the forms. Plumber needs to dig it back up and relocate it outside of the sidewalk. I talked with Mark Harding about the water meter and passed the info on to Jared from Summit Homes. RP 8-3-21
---	------	--

**Comments:**