

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20202637  
Address: 1001 SE BAILEY RD, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Rough Framing Inspection - Commercial</b>	Robb Popp	Partial	Friday, August 06, 2021

Informational:

1	THE FOLLOWING AREAS ARE APPROVED	<p>*BUILDING A</p> <ul style="list-style-type: none"><li>-EXTERIOR WALLS FRAMING-</li><li>-EXTERIOR SCREW PATTERN COMPLETE</li><li>-FIRST FLOOR, OK TO TOP OUT WALLS-</li><li>-2ND FLOOR ROOMS OK TO COVER: ELECTRICAL 216 AND DATA 215</li><li>-2ND FLOOR, OK TO TOP OUT WALLS FOR MEP</li></ul> <p>*BUILDING B</p> <ul style="list-style-type: none"><li>-ELECTRICAL B116 OK TO ONE SIDE FOR EQUIPMENT</li><li>-FIRST FLOOR CORRIDORS: B10, B11, B12, B13 OK TO TOP OUT WALLS FOR MEP</li><li>-EXTERIOR WALLS FRAMING-</li><li>-EXTERIOR SCREW PATTERN COMPLETE</li></ul> <p>-6/28/21 - SECOND FLOOR CORRIDORS AREA B2: B20, B21, B22, &amp; B26 OK TO TOP OUT</p> <p>WALLS FOR MEP</p> <ul style="list-style-type: none"><li>- ELECTRICAL ROOM B123 OK FOR ONE SIDE INTERIOR FOR EQUIPMENT INSTALL</li></ul>
---	----------------------------------	---

\*\*\*BUILDING C

-EXTERIOR SCREW PATTERN

-FIRST FLOOR CORRIDORS OK TO TOP OUT GOR MEPS C10-C13, C17

-ROOM C116 OK TO ONE SIDE FOR EQUIPMENT

-ROOM C129 OK TO TOP OUT FOR MEP

Corrective Action Required:

2            Miscellaneous  
              Correction

**Comments:**