

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20210673
Address: 1619 SW BLACKSTONE PL, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Patrick Schonfeldt	Failed	Monday, August 09, 2021

Corrective Action Required:

1	Misc	-3" grid nailing pattern required at sheathing to header garage PFH see R602.10.6.2 -Seal NM top plate penetration at front entry closet -Fireblock vertical to horizontal at all soffit ends of furred downs at finished basement - seal penetrations through fireblock and seal gaps between fireblock and foundation -Fireblock between top plate and either foundation wall or framing top plate at finished basement - see East wall at wet bar, East bath -seal all top plate penetrations at both finished basement bedrooms
---	------	---

Comments: