CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200

DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20191614

Address: 1701 SE OLDHAM PKWY, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection: Outcome: Date:

All Rough Inspection - Robb Popp Partial Tuesday, August 10,

2021

Commercial

Informational:

1 THIRD FLOOR —AREAS APPROVED—

BUIDING C

COMPLETE

BUILDING B

COMPLETE

BUILDING A*

-COMPLETE

Informational:

2 SECOND FLOOR —AREAS APPROVED—

BUILDING C

COMPLETE

BUILDING B

COMPLETE

BUILDING A

CORRIDOR CEILINGS TO SHAFT WALL

ROOMS: 2001,2002, 2017,2018,2043, 2045,2046, 2047

STAIRWELL WALLS AND CEILING

Informational:

3 FIRST FLOOR —AREAS APPROVED—

BUILDING C

CORRIDOR CEILINGS TO SHAFT WALL

ROOMS:1015,1017,1020-1030 STAIRWELL WALLS AND CEILING

BUILDING B

CORRRIDOR CEILNGS TO SHAFT WALL

ROOMS: 1002-1015

STAIRWELL WALLS AND CEILING

BUIDING A

CORRIDOR CEILING TO SHAFT WALL EXTERIOR WALL 1032 OK TO INSULATE STAIRWELL WALLS AND CEILING

ROOMS: 1016,1018,1041,1042,1046, 1053, 1053A, 1056, 1059, 1061, 1062,

1037,1038,1049,1052

MCAL BUILDING

PRE ROCK:

MECHANICAL ROOM 165 NORTH WALL STAIRWELL WALLS AND CEILING

ROOMS 1061, 1045,1047,1048,1057,1057A

ROOM 156 OK FOR ROCK BEHIND ELECTRICAL EQUIPMENT

ROOM 1041 OK FOR SOFFIT FRAMING

ROOMS OK FOR BATHROOM PRE ROCK, AND EXTERIOR WALL

INSULATION::101-106,108,109-128,,130,131,133,135-137,139,140-146,

Kitchen 164 OK FOR INSULATION AT EXTERIOR WALL

ROOMS OK FOR MECHANICAL ROOM PRE ROCK:101-107,109-113,115-123

CORRIDOR 167 TO 10' FROM SHAFT WALL

Corrective Action Required:

4 Miscellaneous 2044-INCOMPLETE

Correction 2045-INCOMPLETE

024-REPAIR TRUSS

MCAL-

-PARTY WALLS-PROVIDE STUD SHOES AT ALL STUDS OVERBORED BY

SPRINKLER LINE

Comments: