

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20210263
Address: 520 NW HOPE LN, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Pavement-Surface	Ronald Paynter	Partial	Wednesday, August 11, 2021

Informational:
1 Misc Hanrahan Asphalt laid 423 tons of APWA Type 1-01 base and 219 tons of APWA Type 3-01 RC for the surface. KTI was on site doing compaction testing. RP 8-11-21

Comments: