

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20212196
Address: 1630 NE WOODS CHAPEL RD, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Storm Sewer Construction Inspection	John Jackson	Partial	Wednesday, August 11, 2021

Informational:

1 Misc

8/11/21 Wednesday

Contractor has installed approximately 74' of 30" HDPE CI A-1, 70' of 24" HDPE from CI A-1 to A-2, & 73' of 24" HDPE. CI A-1, A-2, and A-3 .

Approximately 124' of 24" HDPE & CI B-1 was installed. Third Party Testing PSI was onsite to test street crossing and excavation in street as required .

8/12/21 Thursday

Contractor was unable to install CI A-3 due to the rock that needed to excavate.

Comments: