

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20204750
Address: 2005 NW ASHURST DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sidewalk Inspection	Ronald Paynter	Partial	Thursday, August 12, 2021

Corrective Action Required:

1	Misc	Forms were placed and aggregate was present and compacted. New sidewalk ends before meeting existing sidewalk. Plot plan doesn't show them joining either, but on LS Mapper the sidewalks join together. Manhole next to sidewalk needs to be raised and the water meter needs to be lowered. RP 8-12-21
---	------	--

Comments: