CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200 **DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #:PRRES20210695Address:206 NW JOSHUA DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspec	tion:	Inspector:	Outcome:	Date:
Sidewalk Inspection		Ronald Paynter	Partial	Thursday, August 12, 2021
Correct	tive Action Required:			
1	Misc	Forms were placed and aggregate was present and compacted. Water meter is located in the middle of the forms. Plumber needs to dig it back up and relocate it outside of the sidewalk. I talked with Mark Harding about the water meter and passed the info on to Jared from Summit Homes. RP 8-3-21		
Correct	tive Action Required:			
2	Misc	•		nt and compacted. Water meter to be raised. RP 8-12-21

Comments: