## CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200 **DEVSERVICES.CITYOFLS.NET**

## **Inspection Summary**

Permit #: PRCOM20191614 Address: 1701 SE OLDHAM PKWY, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Commercial	Robb Popp	Partial	Friday, August 13, 2021
Informational: 1 THIRD FLOOR Informational: 2 SECOND FLOOR	— AREAS APPROVED— ***BUIDING C*** COMPLETE		
	***BUILDING B*** COMPLETE ***BUILDING A**** -COMPLETE		
	— AREAS APPROVED— ***BUILDING C*** COMPLETE		
	***BUILDING B*** COMPLETE ***BUILDING A*** CORRIDOR CEILINGS TO SI	HAFT WALL	

ROOMS: 2001,2002, 2017,2018,2043, 2045,2046, 2047 STAIRWELL WALLS AND CEILING

Informational: 3 FIRST FLOOR

—AREAS APPROVED—

\*\*\*BUILDING C\*\*\* CORRIDOR CEILINGS TO SHAFT WALL ROOMS:1015,1017,1020-1030 STAIRWELL WALLS AND CEILING

\*\*\*BUILDING B\*\*\* CORRRIDOR CEILNGS TO SHAFT WALL ROOMS: 1002-1015 STAIRWELL WALLS AND CEILING

\*\*\*BUIDING A\*\*\* CORRIDOR CEILNG TO SHAFT WALL EXTERIOR WALL 1032 OK TO INSULATE STAIRWELL WALLS AND CEILING ROOMS: 1016,1018,1041,1042,1046, 1053, 1053A, 1056, 1059, 1061, 1062, 1037,1038,1049,1052

\*\*MCAL BUILDING\*\* PRE ROCK: MECHANICAL ROOM 165 NORTH WALL STAIRWELL WALLS AND CEILING ROOMS OK FOR BATHROOM PRE ROCK MC: 3,7,8,10,11,13,14,15,16,18 ROOMS 1061, 1045,1047,1048,1057,1057A,1058 ROOM 156 OK FOR ROCK BEHIND ELECTRICAL EQUIPMENT ROOM 1041 OK FOR SOFFIT FRAMING ROOMS OK FOR BATHROOM PRE ROCK, AND EXTERIOR WALL INSULATION::101-106,108,109-128,,130,131,133,135-137,139,140-146, Kitchen 164 OK FOR INSULATION AT EXTERIOR WALL ROOMS OK FOR MECHANICAL ROOM PRE ROCK:101-107,109-113,115-123 CORRIDOR 167 TO 10' FROM SHAFT WALL ROOMS:102,110-113,115,116,118-123

Corrective Action Required:

4	Miscellaneous	2044-INCOMPLETE
	Correction	2045-INCOMPLETE
		024-REPAIR TRUSS
		MCAL-
		-117 PLATE PENETRATION
		-115 ANCHOR BOLTS
		-114 COMPLETE PLUMBING, ANCHOR BOLTS
		-101 FIX SHEAR WALL AND NAIL BOTH
		-106 COMPLETE SPRINKLER, PUTTY PACKS
		-105 PUTTY PACKS
		-108 SEAL PENETRATIONS, PROTECT NM
		-103-109 PROVIDE ANCHOR BOLTS 32" OC AND WITHIN 12" OF PLATE BREAK

**Comments:**