

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20203927
Address: 310 SW WARD RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Above Ceiling Inspection	Patrick Schonfeldt	Failed	Tuesday, August 17, 2021

Informational:
3 Misc 8/12 - CEILING ABOVE STARBUCKS AND FRONT NORTH VESTIBULE OK

Corrective Action Required:
4 Misc 8/17 - PHARMACY/HEALTH ABOVE CEILING, INSTALL ALL SPRINKLER HEADS, COVERS AT ALL BOXES/PANELS, SECURE ALL MC AND LOW VOLT/DATA UP OFF CEILING GRID, SUPPORT ALL MC 4.5', REMOVE UNUSED ELECTRICAL MC HANGING FROM BOX AND PLUG BOX, COMPLETE CEILING GRID BY PHARMACY AROUND COLUMN

TEMP LIGHTING AND EXISTING LIGHTING OK DUE TO DELAY IN SHIPMENT OF NEW LIGHTING, WILL NEED TO SEE ABOVE CEILING AT NMEW FIXTURES WHEN INSTALLED FOR FINAL ABOVE CEILING

Comments: