

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20204900  
Address: 1460 NE DOUGLAS ST, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Site Visit</b>	Joe Starlin	Partial	Tuesday, July 06, 2021

Informational:

1 Misc

6-7-21 11:20am The contractor is setting up to pour footings. No inspections are needed from me at this time.  
6-8-21 1:11pm There are no inspections needed at this time.  
6-9-21 1:57pm They are working on the plumbing inside the footings. No inspections are needed from me at this time.  
6-11-21 2:53pm There is no work taking place on site at this time.  
6-14-21 8:14am Artistic are working on the site pad to prepare for the slab pour. There are no inspections needed from me at this time.  
6-15-21 9:44am 82 degrees. They are pouring the slab for the building. No inspections are needed from me at this time.  
6-16-21 9:47am 85 degrees. The crew on site are preparing to go vertical with the building. No other work is taking place.  
6-17-21 3:07pm 99 degrees and full sun. They have gone vertical with the building. No inspections are needed from me at this time.  
6-21-21 10:29am They are setting beams. There are no inspections needed from me at this time.  
6-22-21 11:33am They are working on the beams for the building. No other work is taking place.  
6-23-21 1:32pm There are no inspections needed at this time.  
7-6-21 8:17am Breit is on site to start digging for the underground detention basin. I informed them they will need a third party inspector for that scope of work. ARC are on site installing the lane drop.

2:11pm The lane drop is done and they will start working on the turn lane on 7-7-21. Breit is digging out for the dentin.  
8/17/21 Contractor continued to cover the detention basin as required also Aspire the gas company started the relocation of their main as per project plans.

**Comments:**