

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20210481

Address: 2550 SW 3RD ST, LEES SUMMIT, MO 64081141 NW MORTON DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Pavement-Curb Construction	Ronald Paynter	Partial	Tuesday, August 17, 2021

Informational:

1 Misc

Turner & Michael formed and poured 400 feet of curbing and center median. They used 57 cubic yards of 4K KCM MB mix from Show Me Ready Mix. They formed and poured 1 curb inlet and will have to come back for the other one since the lid was busted and removed. They used white cure on all the concrete. RP 8-17-21

Comments: