

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20211738  
Address: 2061 NW LOWENSTEIN DR, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Water Line - Construction Inspection</b>	Ronald Paynter	Partial	Tuesday, August 17, 2021

Informational:  
1            Misc            7-20-21 11:05am Bair has installed the 6" fire line and ran the 2" copper line for the under slab plumbing. They will be pouring the thrust blocks at approximately 1pm. Mike Harkins will look at this as well.

Informational:  
2            Misc            Don's crew from Larry Bair Excavating laid 80 feet of 6 inch C 900 for. The fire line. RP 8-16-21

Informational:  
3            Misc            They laid another 80 feet of 6 inch C 900 for the fire line. RP 8-17-21

**Comments:**