

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816) 969-1200 FAX (816) 969-1201

STOP WORK ORDER

**ANY UNAUTHORIZED PERSON REMOVING THIS NOTICE WILL BE
PROSECUTED**

Permit #: PRRES20214095
Address: 4813 NE FREEHOLD CT, LEES SUMMIT, MO 64064

Any person who shall continue work after having been served with a stop work order, except such work as that person is directed to perform to remove a violation or unsafe condition, shall be subject to penalties as prescribed by law.

Inspection:	Inspector:	Outcome:	Date:
Erosion Control	Nick Lightner	Failed - Stop Work	Thursday, August 19, 2021

Corrective Action Required

1	Misc	8/19/21 NL - Silt fence needs to be installed around the whole property. Photo attached. Due to the basin is close to this property and the erosion is half installed I am shutting down this lot for future inspections till silt fence protects the property and the basin won't take in any silt.
---	------	--

Comments: