

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816) 969-1200 FAX (816) 969-1201

STOP WORK ORDER

**ANY UNAUTHORIZED PERSON REMOVING THIS NOTICE WILL BE
PROSECUTED**

Permit #: PRRES20212446
Address: 4805 NE FREEHOLD CT, LEES SUMMIT, MO 64064

Any person who shall continue work after having been served with a stop work order, except such work as that person is directed to perform to remove a violation or unsafe condition, shall be subject to penalties as prescribed by law.

Inspection:	Inspector:	Outcome:	Date:
Erosion Control	Nick Lightner	Failed - Stop Work	Thursday, August 19, 2021

Corrective Action Required

1	DCM2 ESC DEFICIENT INSTALLATION	DEFICIENT EROSION CONTROL INSTALLATION. NO FURTHER INSPECTIONS UNTIL ADEQUATE EROSION CONTROL PROVIDED. **REPAIR EROSION CONTROL ALONG THE STREET. ALSO INSTALL EROSION CONTROL ALONG THE REAR OF LOT AND AROUND THE REAR OF THE PILE OF DISTURBED SOIL
---	------------------------------------	---

Corrective Action Required

2	Misc	8/19/21 NL - Silt fence has gaps and fence laid over in places. Silt fence also looks to taken on a lot of silt. Silt fence and silt needs to be dug out and re-installed. Due to silt leaking into the basin behind the house I am placing a stop on future inspections till item has been repaired.
---	------	---

Comments: