

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20200866
Address:

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Water Line - Construction Inspection	Nick Lightner	Partial	Thursday, August 19, 2021

Informational:

1	Misc	8/11/21 9:30 - The crew has started installing the water line. 15:00 - Crew laid roughly 800 ft of 8" PVC water line down Kline and down Enoch.
---	------	--

Informational:

2	Misc	8/17/21 - Roughly 650 ft of 8" water line was placed.
---	------	---

Informational:

3	Misc	8/18/21 - Roughly 400 ft of 8in water line was installed down Summit View Trail.
---	------	--

8/19/21 - Roughly 200 ft of 8in water line was installed down Summit View Trail, rest of the day was spent back filling.

Comments: