

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSUBD20212196  
Address: 1630 NE WOODS CHAPEL RD, LEES SUMMIT, MO 64064

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Storm Sewer Construction Inspection</b>	Nick Lightner	Partial	Thursday, August 19, 2021

Informational: 1 Misc	8/11/21 Wednesday Contractor has installed approximately 74' of 30" HDPE CI A-1, 70' of 24" HDPE from CI A-1 to A-2, & 73' of 24" HDPE. CI A-1, A-2, and A-3 . Approximately 124' of 24" HDPE & CI B-1 was installed. Third Party Testing PSI was onsite to test street crossing and excavation in street as required .
Informational: 2 Misc	8/16/21 - Crew had to remove the 73 feet of the 24" pipe between curb inlets A-2 and A-3 due to the rain last week pushed the pipe up and out of the ground. During this process they clipped the sanitary lateral that runs to lot 382. All this was repaired and they are currently breaking rock.
Informational: 3 Misc	8/17/21 - Crew ran into a problem this morning that involve the storm line out of A-3 headed up hill to A-4 and the sanitary lateral for lot 383. The lateral was 7in into the storm pipe. Spoke to the foreman and he informed his boss about the situation. We told our engineers that the engineering firm on this project would be submitting over a change for this issue. This afternoon the crew laid out of A-3 to inlet C-1 roughly 110 feet of 18" HDPE and inlet C-1 was placed.
Informational: 4 Misc	8/18/21 - This morning crews was digging silt out of storm boxes. Then this afternoon storm lids was unloaded and started digging on the storm line.

Informational:

5            Misc

8/18/21 - This morning crews was digging silt out of storm boxes. Then this afternoon storm lids was unloaded and started digging on the storm line.

Informational:

6            Misc

8/18/21 - This morning crews was digging silt out of storm boxes. Then this afternoon storm lids was unloaded and started digging on the storm line.

Informational:

7            Misc

8/19/21 - Roughly 100ft of 15" HDPE pipe was installed between A-5 to A-6. Concrete was on order for the boxes as well.

**Comments:**