

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20204839
Address: 3104 SW ARBORIDGE DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Pavement-Curb Construction	Tom Taylor	Passed	Friday, August 20, 2021

Informational:

1 Misc

On Thursday, 8-12-2021. ESS Excavating completed curb proof roll and passed testing.

On Monday, 8-16-2021. Emery Sapp Completed a proof roll of the proposed curbing. The contractor began placement of the CS type curb and stopped after placing all CS curb.

On Tuesday, The contractor resumed placement of the CG 1 curbing. The contractor also formed and poured throats for approx 6 inverts.

On Wednesday, the contractor resumes throat installation for (4) CI's. Also forms pours small section of CG-1 curb.

On Thursday, 8-19-2021. ESS Excavating back filled some of the curbing poured days prior. Also ESS formed and poured (3) CI throats.

Informational:

2 Misc

On Friday, 8-20-2021. ESS Excavating had Precision drilling cut the tops of (4) CI's to be placed on grade and throats poured. This will complete curb installation for the project.

Comments:

