

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20191614
Address: 1701 SE OLDHAM PKWY, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Commercial	Robb Popp	Failed	Monday, August 23, 2021

Informational:
1 THIRD FLOOR —AREAS APPROVED—

BUILDING C
COMPLETE

BUILDING B
COMPLETE

BUILDING A*
-COMPLETE

Informational:
2 SECOND FLOOR —AREAS APPROVED—

BUILDING C
COMPLETE

BUILDING B
COMPLETE

BUILDING A
CORRIDOR CEILINGS TO SHAFT WALL

ROOMS: 2001,2002, 2017,2018,2043, 2045,2046, 2047
STAIRWELL WALLS AND CEILING

Informational:

3 FIRST FLOOR

—AREAS APPROVED—

BUILDING C

CORRIDOR CEILINGS TO SHAFT WALL
ROOMS:1015,1017,1020-1030
STAIRWELL WALLS AND CEILING

BUILDING B

CORRIDOR CEILINGS TO SHAFT WALL
ROOMS: 1002-1015
STAIRWELL WALLS AND CEILING

BUILDING A

CORRIDOR CEILING TO SHAFT WALL
EXTERIOR WALL 1032 OK TO INSULATE
STAIRWELL WALLS AND CEILING
ROOMS: 1016,1018,1041,1042,1046, 1053, 1053A, 1056, 1059, 1061, 1062,
1037,1038,1049,1052,1061, 1045,1047,1048,1057,1057A,1058
ROOM 1041 OK FOR SOFFIT FRAMING
STAIRWELL WALLS AND CEILING

MCAL BUILDING

PRE ROCK:
MECHANICAL ROOM 165 NORTH WALL
ROOMS OK FOR BATHROOM PRE ROCK WITH RC: 1-18,
ROOMS FOR BATHROOM PRE ROCK:
101-106,108,109-133,135-137,139,140-147
ROOM 156 OK FOR ROCK BEHIND ELECTRICAL EQUIPMENT
Kitchen 164 OK FOR INSULATION AT EXTERIOR WALL
ROOMS OK FOR MECHANICAL ROOM PRE ROCK:101-107,109-113,115-123

CORRIDOR 167 TO 10' FROM SHAFT WALL
ROOMS:102-113,115-123

Corrective Action Required:

4 Miscellaneous
Correction

2044-INCOMPLETE
2045-INCOMPLETE
024-REPAIR TRUSS
MCAL-
-114 COMPLETE PLUMBING, ANCHOR BOLTS
-101 FIX SHEAR WALL AND NAIL BOTH
-105 PUTTY PACKS

Comments: