CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200 **DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #:PRCOM20203515Address:2608 SW WARD RD, LEES SUMMIT, MO 640822600 SW WARD RD, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection: Water Service Inspection		Inspector:	Outcome:	Date:
		Tom Taylor	Partial	Thursday, March 04, 2021
Corrective	e Action Required:			
1	DCM8 Water Meter	THE TOP OF THE WATER METER TO BE SET AT A DEPTH OF 14 TO 18 INCHES		
	Height	BELOW THE WATER METER LID.		
Corrective	e Action Required:			
2	DCM8 Water Meter	THE TOP OF THE WATER M	IETER TO BE SET AT A DEPTH	OF 14 TO 18 INCHES
	Height	BELOW THE WATER METER	R LID.	
Informati	onal:			
3	Misc	On Wednesday, 3-03-2021. Contractor Pro Design began installation of the 6' water main tie - in. The contractor installed the vault for the back flow valves. The contractor exposed the existing 6'' cast iron line and notified the Water Services Dept. that they needed the 2'' tap for the domestic line to installed.		

Comments: