

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20213684
Address: 4808 NE FREEHOLD CT, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Erosion Control	Khanh Nguyen	Failed	Monday, August 23, 2021

Corrective Action Required:

1	Misc	8/19/21 NL - Silt fence needs to be installed on the property. Photos attached. Will be shutting down future inspections till this has been corrected.
---	------	--

8/23-Erosion control is still not installed. There're people working on the foundation wall. I stopped by and tell them to stop and leave the site

Comments: