

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20210263
Address: 520 NW HOPE LN, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Pavement-Curb Construction	Ronald Paynter	Partial	Monday, August 23, 2021

Informational:

1	Misc	Freeman Concrete formed and poured 65 cubic yards of 4K KCMMB mix for the east and west parking lots. RP 8-4-21
---	------	---

Corrective Action Required:

2	Misc	Forms were placed and aggregate was present and compacted. Still needs to drill and set epoxy dowel bars. RP 8-19-21
---	------	--

Informational:

3	Misc	Curbs were drilled and epoxy bars were placed. They used 4K KCMMB mix. RP 8-20-21
---	------	---

Comments: