

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRSUBD20202008  
Address: 2030 NW OBRIEN RD, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Storm Sewer Construction Inspection</b>	Ronald Paynter	Partial	Monday, August 23, 2021

Informational:  
1 Misc They laid 80 feet of 15 inch HDPE storm pipe from ES 4-1 towards MH 4-2. Having to break a lot of rock on this line. RP 8-23-21.

**Comments:**