

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20191614  
Address: 1701 SE OLDHAM PKWY, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>All Rough Inspection - Commercial</b>	Robb Popp	Partial	Tuesday, August 24, 2021

Informational:  
1            THIRD FLOOR            —AREAS APPROVED—

\*\*\*BUILDING C\*\*\*  
COMPLETE

\*\*\*BUILDING B\*\*\*  
COMPLETE

\*\*\*BUILDING A\*\*\*\*  
-COMPLETE

Informational:  
2            SECOND FLOOR            —AREAS APPROVED—

\*\*\*BUILDING C\*\*\*  
COMPLETE

\*\*\*BUILDING B\*\*\*  
COMPLETE

\*\*\*BUILDING A\*\*\*  
CORRIDOR CEILINGS TO SHAFT WALL

ROOMS: 2001,2002, 2017,2018,2043, 2045,2046, 2047  
STAIRWELL WALLS AND CEILING

Informational:

3 FIRST FLOOR

—AREAS APPROVED—

\*\*\*BUILDING C\*\*\*

CORRIDOR CEILINGS TO SHAFT WALL  
ROOMS:1015,1017,1020-1030  
STAIRWELL WALLS AND CEILING

\*\*\*BUILDING B\*\*\*

CORRIDOR CEILINGS TO SHAFT WALL  
ROOMS: 1002-1015  
STAIRWELL WALLS AND CEILING

\*\*\*BUILDING A\*\*\*

CORRIDOR CEILING TO SHAFT WALL  
EXTERIOR WALL 1032 OK TO INSULATE  
STAIRWELL WALLS AND CEILING  
ROOMS: 1016,1018,1041,1042,1046, 1053, 1053A, 1056, 1059, 1061, 1062,  
1037,1038,1049,1052,1061, 1045,1047,1048,1057,1057A,1058  
ROOM 1041 OK FOR SOFFIT FRAMING  
STAIRWELL WALLS AND CEILING

\*\*MCAL BUILDING\*\*

PRE ROCK:  
MECHANICAL ROOM 165 NORTH WALL  
ROOMS OK FOR BATHROOM PRE ROCK WITH RC: 1-18,  
ROOMS FOR BATHROOM PRE ROCK:  
101-106,108,109-133,135-137,139,140-147  
ROOM 156 OK FOR ROCK BEHIND ELECTRICAL EQUIPMENT  
Kitchen 164 OK FOR INSULATION AT EXTERIOR WALL  
ROOMS OK FOR MECHANICAL ROOM PRE ROCK:101-107,109-113,115-123

CORRIDOR 167 TO 10' FROM SHAFT WALL  
ROOMS:102-113,115-123

Corrective Action Required:

4 Miscellaneous  
Correction

2044-INCOMPLETE  
2045-INCOMPLETE  
024-REPAIR TRUSS  
MCAL-  
-114 COMPLETE PLUMBING, ANCHOR BOLTS  
-101 FIX SHEAR WALL AND NAIL BOTH  
-105 PUTTY PACKS

Comments: