

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRSUBD20203769  
Address: 1401 NW VIEW HIGH DR, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

| Inspection:                                   | Inspector:     | Outcome: | Date:                      |
|---|----------------|----------|----------------------------|
| <b>Sanitary Sewer Construction Inspection</b> | Ronald Paynter | Partial  | Wednesday, August 25, 2021 |

Informational:  
1 Misc 8/25/21 Wednesday (Clarkson-Darron crew)  
Contractor installed approximately 132' of 10" SDR-26 MH A-1 to A-2 from 8/19/21 to 8/24/21.  
Contractor has set the base for A-1 & A-2. 8" SDR-26 is being installed today from MH A-2.

**Comments:**