

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20202637
Address: 1001 SE BAILEY RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Pavement-Proof Roll	Tom Taylor	Partial	Wednesday, August 25, 2021

Informational:

1 Misc

On Friday, 8-21-2021. Macown Gordon provided a proof roll that failed on the parking lot west of the school. Contractor will dig out wet soil and place 3" shot rock with Geo-grid and then place type 5 aggr.

Comments: