

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20214095
Address: 4813 NE FREEHOLD CT, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Erosion Control	Nick Lightner	Passed	Wednesday, August 25, 2021

Corrective Action Required:

1	Misc	8/19/21 NL - Silt fence needs to be installed around the whole property. Photo attached. Due to the basin is close to this property and the erosion is half installed I am shutting down this lot for future inspections till silt fence protects the property and the basin won't take in any silt.
---	------	--

Informational:

2	Misc	8/25/21 15:28 - Erosion fence is installed around the property, lifting stop work order.
---	------	--

Comments: