

August 25, 2021

Mr. Chris Shaw Shaw Construction P.O. Box 281 Bates City, MO 64011

Re: Soil Inspection – 513 SE Carter Road, Lees Summit, MO

Lot 19 Colby Creek

Mr. Shaw,

At your request, I have inspected the soil conditions at the above referenced site. The inspection took place earlier today and concentrated on the area of the perimeter footings and the interior spread footings. A 4' long soil probe and visual inspection were used to evaluate the soil conditions.

The building pad is situated on what appears to be a previously undeveloped site and has been excavated to subgrade for the basement. Probe resistance was moderate at all perimeter and interior footing locations. I would estimate that a safe bearing pressure is 1500 psf which would mean perimeter footings 24" wide with 3 #4 continuous and the interior footing sizes would need to be 1,33 times the area of what would have been designed for 2000 psf. As an example, a 36" square pad called out on the drawing would need to be 42" square with 5 #4 each way, a 42" square pad called out on the drawing would need to be 54" square with 6 #4 each way, and a 48" square pad called out on the drawing would need to be 60" square with 7 #4 each way.

If there are any questions, please let me know.

Yours truly,

Albert Hermans, P.E.