

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20203769
Address: 1401 NW VIEW HIGH DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sanitary Sewer Construction Inspection	Ronald Paynter	Partial	Wednesday, August 25, 2021

Informational:

1	Misc	8/25/21 Wednesday (Clarkson-Darron crew) Contractor installed approximately 132' of 10" SDR-26 MH A-1 to A-2 from 8/19/21 to 8/24/21. Contractor has set the base for A-1 & A-2. 8" SDR-26 is being installed today from MH A-2.
		8/26/21 Thursday (Clarkson - Darron crew) Contractor has installed the base of MH A-3 241 of 8" PVC SDR-26 was installed from A-2 to A-3. Contractor continued to install sanitary Line A.

Comments: