CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200

DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20212975

Address: 20 SW PERSELS RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

| Inspectio | n: | Inspector: | Outcome: | Date: |
|-----------------------|----------------------|---|----------|------------------------------|
| Grading/ Inspectio | Excavation/Fill n | Nick Lightner | Partial | Thursday, August 26, 2021 |
| Informational: | | | | |
| 1 | Misc | 8/23/21 12:00 - Spoke with Ed he is removing the pad on the South side of the building out, and planned to do the drain install tomorrow. | | |
| Informational: | | | | |
| 2 | Misc | 8/25/21 9:30 - Spoke with Ed about the pipes and getting the site prepped for the proof roll. | | |
| Informational: | | | | |
| 3 | Misc | 8/26/21 11:00 - Spoke with Ed about the proof roll, informed him to give me a call a few days prior to putting in the concrete pad. Recommended he wait the few days before he poured just in case we got any rain. | | |

Comments: