

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20210263
Address: 520 NW HOPE LN, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Driveway Inspection	Ronald Paynter	Partial	Friday, August 27, 2021

Corrective Action Required:

1	Misc	Forms were placed and aggregate was present and compacted. Still working on getting manhole casting set, so they can pour it in place. . RP 8-19-21
Informational:		
2	Misc	Manhole was adjusted and poured in place using 4K KCM MB mix. RP 8-20-21
Informational:		
3	Misc	Driveway approaches for the parking lot meets LS and ADA specs. RP 8-27-21

Comments: