

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRSUBD20204839  
Address: 3104 SW ARBORIDGE DR, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

| Inspection:             | Inspector: | Outcome: | Date:                   |
|-------------------------|------------|----------|-------------------------|
| <b>Pavement-Surface</b> | Tom Taylor | Passed   | Friday, August 27, 2021 |

Informational:

1 Misc

On Thursday, 8-26-2021. Thorn and sons asphalt layer base coarse of asphalt on project. Buckthorn street has (2) lifts of base and contractor will only lay 1st coarse today and finish (2) lift tomorrow.

On Friday, 8-27-2021. Thorn Asphalt resumed base asphalt installation on Buckthorn street finishing all base asphalt for project

**Comments:**