

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20212975
Address: 20 SW PERSELS RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Pavement-Proof Roll	Nick Lightner	Passed	Friday, August 27, 2021

Informational:

1 Misc

8/27/21 10:15 - Proof roll was done with 17tons. Rock is clean rock that was compacted, some small areas had some minor sinking. Crew plans to pour Tuesday morning, informed them that they are good as long as we get no rain. Monday they plan to install rebar on 2ft centers.

Informational:

2 Misc

8/27/21 10:15 - Proof roll was done with 17tons. Rock is clean rock that was compacted, some small areas had some minor sinking. Crew plans to pour Tuesday morning, informed them that they are good as long as we get no rain. Monday they plan to install rebar on 2ft centers.

Comments: