

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20212128
Address: 150 NW OLDHAM PKWY, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Site Visit	Ronald Paynter	Partial	Friday, August 27, 2021

- Informational:
1 Misc They are ripping out the old parking lot and hauling it away. They dug a trench and catch basin for the center section, but need more erosion control on the south end. RP 8-20-21
- Informational:
2 Misc Talked with Rick about the breach that occurred over the weekend at the previous troubled spot. We also talked about another potential bad spot where they are removing more asphalt. Rick is going to get with KAW Valley to see about making corrections to the erosion plan. KAW Valley is removing more asphalt on the north side of the building. RP 8-24-21
- Informational:
3 Misc KAW Valley removed the rest of the asphalt today. RP 8-25-21
- Informational:
4 Misc KAW Valley has removed the trees and light poles. Current erosion issues have been corrected. RP 8-26-21
- Informational:
5 Misc KAW Valley stripped all vegetation in preparation for Rodriguez to start storm work. RP 8-27-21

Comments: