

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20191069
Address: 500 SE M 150 HWY, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Storm Sewer Construction Inspection	Tom Taylor	Partial	Monday, August 30, 2021

Informational:

1 Misc

The Earthworks Crew was on site working on Storm Sewer Line 01. The crew installed storm box 01-C and was working on installing the HDPE pipe between 01-C and 01-D. The collar for box 01-C was installed and photos of the work are uploaded into the system.

The crew plans to continue the storm line install today but with a rain event in the forecast they will potentially off tomorrow.

Informational:

2 Misc

On Wednesday through Friday, 8-25-2021 to 8-27-2021. A contractor (Clifford) worked re digging the swales at the properties that the TCO was held on.

On Monday, 8-30-2021. Contractor (Clifford) resumed excavating for new swales and (2) Field inlets were cut down to meet new design elevations.

Comments: